

## Someon Engineering Drivete Limited

DT)-603209

Unit

Remarks

Indl Plot No :11, Area III, Nagavalli Amman Koil Street, Maraimalai Nagar, Chengalpattu(DT)-								
SH	Destined To Automation		· · · ·	0	7453332 Fax : 24491824		<b>9 1 1 1 1 1</b>	
			CV	S Tes	t Report	1		
Custom	er Name:		Location:					
MFG N	0:			Date of Installation :				
<b>1.</b> P	roduct Deta	ils :						
S No.	Product Description	Qty	Unit	S No.	Product Description Qty			
1	Unit Model			2	Vroom			
3	Sockets			4	Drawvac			
5	VACPAN			6	Wallyflex			
7	Pratico			8	Water Separator			
9	Others : Pls Specify	ľ						
<b>2.</b> T	esting Detai	ls :						
S.No	Test			Testing Method	Status	Re		
1	Unit & Sockets installed as per drawing				Visually Checked	Yes No		
2	Plastring completed at the time of testing				Visually Checked	Yes No		
3	Power Socket Provided				Physical	Yes No		
4	Voltage measured				Using Multimeter			
5	Unit Turned ON				Physical	Yes No		
6	Leak test ensure between the joints				Apply Grease or Soap water	OK Not OK		
<b>3.</b> P	ressure Test	in Soc	cket (in mb	ar)	·			
Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	

Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	Socket No.	Pressure (in mbar)	Remarks
1		7		13		19		
2		8		14		20		
3		9		15		21		
4		10		16		22		
5		11		17		23		
6		12		18		24		
4. Current Consumption (in Amps)								
a	Full Load			All delivery	line disconnected			

а	I uli Load		An derivery fine disconnected				
b	Idle Run		All delivery line Connected and sockets Closed				
c	User Open		Physical				
d	User Open		Physical				
e	Standby mode		No Load/ Motor Off Condition				
Remarks / Notes :							

Tested Date :	Authorised By :
Checked By :	